

XXXXXXXX

Report No.:xxxxx

XXXXXX

Attn:

INSPECTION REPORT

From:	rom: Troika Inspection Service Co., Ltd		xxxxxxx
Project No.:	: XXXXXXXXX		
Vendor Name	: xxxxxxxxx		
Factory Name	: xxxxxxxxx		
Factory Address	: xxxxxxxxx		A O
Order No. / PO No.	: xxxxxxxxx		
Product description:	: Pressure Vessel		
Inspection Date:	• ۷۷۷۷۷۷۷		

1.0 Scope of Inspection:

To:

(Brief description of details of inspections, tests etc. carried out/witnessed)

Equipment description:	Pressure vessel	_
I.T.P. line number	Inspection Activity	Results
002	Fitting up check	
003	Welding check	
004	Visual check	
005	Dimension check	□ Accepted without deviation □ Accepted with deviation ☑ Reject
006	LPT Witness	□ Accepted without deviation □ Accepted with deviation □ Reject
007	Leakage witness	□ Accepted without deviation □ Accepted with deviation □ Reject
008	Hydro test witness	

2.0 Reason for visit

The purpose of this visit is to check the status of material in work shop and witness the relative test;

3.0 Documentation used

DOCUMENT NUMBER	REV. No.	TITLE	Approval Status
ST16-00-305-00	1	General Arrangement Drawings	A
10001-2	2	Code Calculation/Performance Curve/Sizing Calculations	Α
TH16ITP-LMHS-002	С	Inspection Test Plan (ITP)	Α



ST16-00-305-00	3	Weld Procedures Specification/ Procedure Qualification Record	Α

4.0 Details of inspection performed

4.1 Material Status

- 4.1.1 All the plates of this PO had been received by mill.
- 4.1.2 All the formed heads of this PO had been received by mill.
- 4.1.3 All the girth/nozzle flanges of this PO had been received by mill.
- 4.1.4 All the nozzle pipes of this PO had been received by mill.
- 4.1.5 Packing metal pall ring, packing support and relevant internal part has been received by mill

4.2 Fabrication Status

- 4.2.1 All the welding /NDE had been finished by mill.
- 4.2.2 The hydro test and leakage test had been finished by mill.
- 4.2.3 The cleaning and picking had been finished by mill.
- 4.2.4 Final inspection had been finished by mill.

4.3 Inspection activity summary

4.3.1 Fitting up check

-TIS inspector randomly performed fitting up check of head with skirt of item 445-01-204 (weld joint: E36), including material traceability check, gap check, misalignment check and groove preparation check, no imperfection were found, the result was acceptable according to WPS&PQR (DWG No.:ST16-00-305-00, Rev.3), ITP (Doc No.: TH16--ITP-LMHS-002, Rev. C), Drawing (DWG No.:ST16-00-305-00, Rev.01).

4.4 Welding check

-TIS inspector randomly performed welding check of flanges pipe with shell of item 445-01-204 (weld joint: D1,D29), including welder check, welding materials check, groove preparation check and welding parameter check, no imperfection were found, the result was acceptable according to WPS & PQR (DWG No.:ST16-00-305-00, Rev.3), ITP (Doc No.: TH16--ITP-LMHS-002, Rev. C), Drawing (DWG No.:ST16-00-305-00, Rev.01), Dow specification G8S-6500-01(25-Jan-2016).

4.5 Visual check

-TIS inspector perform visual check of vessel before hydro test and packing for item 445-01-204, including flange seal face, nameplate check, vessel surface and interior check, no imperfection were found, the result was acceptable according to the ITP (Doc No.: TH16--ITP-LMHS-002, Rev. C), Drawing (DWG No.:ST16-00-305-00, Rev.01) and Dow specificationG9S-1000-01 (11-APR-2013).



4.6 Dimension check

-TIS inspector performed dimension check before hydro test for item 445-01-204, including main dimension of vessel and location of nozzle, no imperfection were found, the results was acceptable as note according to ITP (Doc No.: TH16--ITP-LMHS-002, Rev. C), Drawing (DWG No.:ST16-00-305-00, Rev.01) and Dow specification G9G-1500-01A/B(08-Apr-2014) (note: Due to mill cannot to provide favorable conditions (Level measure instrument damage and workshop power outage), the level of nozzle cannot be checked, only check the main dimension and location dimension of nozzle)

- --Nozzle location issue as below, the result was unacceptable:
- ---Nozzle T3: The distance of flange face to center line drawing request is 408mm (+/-3mm), actual measure is 414/412mm.
- ---Nozzle L2: The distance of flange face to center line drawing request is 408mm (+/-3mm), actual measure is 414/412mm.
- ---Nozzle B3: The distance of flange face to center line drawing request is 625mm (+/-3mm), actual measure is 635/639mm.
- ---Nozzle H1 with Nozzle B1 (Top head) has interference after blind installation completed, mill through the removal of part of the hand hole flange, to ensure the normal installation.

4.7 LPT witness

-TIS inspector witnessed LPT of weld of skirt with head, the weld of different steel and the weld of nozzle with pipe/shell of item 445-01-204, including visual check, test panel check, personnel qualification, no imperfection were found, the result were acceptable according to WPS & PQR (DWG No.:ST16-00-305-00, Rev.3), ITP (Doc No.: TH16--ITP-LMHS-002, Rev.C), Drawing (DWG No.:ST16-00-305-00, Rev.01), Code NB/T47013.5-2015 and Dow specification G8S-6500-01(25-Jan-2016).

4.8 leakage witness

-TIS inspector witnessed leakage test of reinforcement pad of nozzle(A3) of item 445-01-204, including calibrated pressure gauges, test pressure, holding time, the solution of SNOOP. No leakage, no visible deformation and no abnormal noise was found, the result were acceptable as note according to ITP (Doc No.: TH16--ITP-LMHS-002, Rev. C), Drawing (DWG No.:ST16-00-305-00, Rev.01) and GB/T150-2011. (Note: mill stated the calibration certificate of gauges will be provided later.)

4.9. Hydro test witness

-TIS inspector witnessed the hydro test of item 445-01-204, including test pressure, test medium, held time, calibrated pressure gauges and water quality certificate(Chloride), no leakage, no visible deformation and no abnormal noise was found during test, the results was acceptable as note according to ITP (Doc No.: TH16--ITP-LMHS-002, Rev. C), Drawing (DWG No.:ST16-00-305-00, Rev.01), GB/T150-2011 and Dow specification G8S-4001-60(19-Apr-2011)/G9S-1000-01(11-APR-2013).(Note: mill stated the calibration certificate of gauges will be provided later.)

4.10 Blasting check

-TIS inspector performed blasting check of skirt of item 445-01-204 before painting, including cleanliness, roughness check, soluble chloride test (Act value: 2.4 um/cm2), no imperfection were found, the results was acceptable according ITP (Doc No.: TH16--ITP-LMHS-002, Rev. C), Drawing (DWG No.:ST16-00-305-00, Rev.01) and Dow specification G16S-0201-01(09-Nov-2009).



5.0. Result of Inspection

☐ Accepted without deviation ☐ Accepted with deviation ☐ Reject

6.0. Quality Records reviewed and attached:

- Raw Material certificate
- Hydro test report
- Leakage test report
- Dimension and visual inspection report
- NDE operator certificate

7.0 Progress Status

The pressure vessel was ready for shipment if client can accept the deviation;

8.0 Next Forecasted Inspection Date:

TBA;

9.0 Attendees

- Mr. XXX supplier inspector
- Mr. XXX Vendor Inspector
- Mr. XXX TIS inspector on behalf of XXX

Any deviation & PUNCH attached : Yes⊠ No,	U		Punch No.: XXX
IRN attached : Yes ☐ No, ☒		/	IRN No.: NA

10. Photo Report





Photo 3: GTAW of flange with pipe (weld Photo 4: Welding parameter check Photo 5: Welding materials traceability check Photo 6: Welding materials check for ER308L for ER308L Photo 7: Visual check Photo 8: Interior check of vessel







Photo 16: Vertical alignment check Photo 15: Main dimension check of item 445-Photo 17: Vertical alignment check Photo 18: Vertical alignment check 30 Photo 19: Location check of nozzle B1 Photo 20: Location check of nozzle H5 15 14 13 12 11 10 9







Photo 27: Nozzle H1 with Nozzle B1 (Top Photo 28: SHTH through the removal of part of head) has interference after blind installation the hand hole flange, to ensure the normal completed. installation. Photo 29: LPT of seam of skirt with head of Photo30: Test panel item 445-01-204 (weld joint: E36 and FB1) Photo 31: LPT of test panel Photo 32: LPT of seam of skirt with head of item 445-01-204 (weld joint: E36 and FB1)



Photo 33: Leakage test of reinforcement of Photo 34: The solution of SNOOP nozzle A3 Snoop Photo 35: The calibration label of pressure Photo 36: The calibration label of pressure gauge gauge Photo 37: The hydro test Photo 38: Test pressure







Prepared by : xxxxx	Reviewed by : xxxxxxx
Signed: xxxxxx	
Date: xxxxx	

